			Vr 09 Mai 09 Jul 09 Jul 09 Tri 2 09	Aou 09 Tri 3 09	Sep 09	Oct 09	Nov 09 De Tri 4 09	c OS J	an 10   Fev 10   Tri 1 10	Mar 10	Avr 10	Mai 10 Jui 14 Tri 2 10	Jui 10 Aou 10 Tri 3	10 Sep 10	Oct 10	Nov 10 Dec 10 Tri 4 10	Jan 11 Fev 11 Mar 11 Avr 11 Mai 11 Jul 1 Tri 1 1 1 Tri 2 1 1	Jui 11 Aou 11 Sep 11 Tri 3 11
Phase Base	1 Progra	amn	nation Base	<b>-</b> 28/07/09	•													
			29/07/09	2 Con	sultat	05/10	,00		26	03/10	4 Cons	ultation 01,	Entrep Base	Э			7 Réception Décompt Ga	19/07/11
					12/10/0	3 E1	udes N	лоен	3ase		25/03/10							
											0:	2/06/10	Prépar marc			se		
Dhees Suiri												30/06					28/01/11	
Phase Suivi				09/09/0	9 0	onsult	ation N	11/09			07/05/10	11 Cor	sultation En	trep Sui	Vi		14 Réception Déc	compt Garanti Suivi
						24/1	1/09	Etud	es MOE s	Suvi		<b>-</b> 06/05/10						
												15	707/10	1,00,10	1	ntrep Sui	(i)	
													12/08/10	3 Trava	ux TC	E Suivi	11/03/11	
	8 Progra	amn	nation Suivi	<b>-</b> 28/07/09	,													
Tâches de Validation				08/09/0	15 \	709	on pro				06/05/10	17 Valid	dation DCE	*			20 Réception opé	ration *
						23/1	16 1/09 • 23/	Choix	candida	ts MO	<b>'</b> ≢ *	13	/0 <b>7</b> /10 • 13/0ृ7/10		eprise	s *		
													1 12/08/10 • 1	9 OS *				
Tâches Exécution	21 Choix	× pro	ogrammiste *	/09 <b>25</b> 2	4/08/09	_	mme *			22/	50	Transr - 05/05/10					68 Levée réserve	s *
	16/03/09	23 E	Etudes de définition *		23/	3.	5 Choi:	x can	didats MC	)E *			12/08/10	3 Durée	trava	ux TCE *	11/03/11	
			24 Programr	ne *					40 Valid A	APS *							71 Deb Garant	ies * 31/08/1
			25	5/08/09	6 Tra	nsmis	sion		25/02/10	47 Va	id AP	> *						
				09/09/0	29 A	vis M	OE *		25/02/10 11/03/	48	OZ/04	/10						
				16/09	31	Cons	ultatior 2/10/09		_	08/04/1		alid DC	<b>= *</b>					
				,		06/11/09	36 Tr	ansm	ission				entreprises	s *				
						24.0	37	Elab	nég marc	hé M	φ <u>ε</u> *	56 Cc	nsul entr Fr					
							8/12/09	38 Sig	gnatur ma	arché	MOE	21/06/10	57 Ouvertu	ıre des p	olis *			
							09/12/09	39 AF	9 <b>5 *</b> 06/01/10			22/06/10	58 Analyse	e offres	+			
							07	7/01/10	41 Avis A	BF *		1.5	59 Mis	e au poi	int ma	rchés *		
									43 Avi	s Mun	icipal į	orojet *	61 Si	gnature	marci	nés *		
								2840	10 · 21/01/10 45 AF 1/10	24/02/10			22/07/10 — 28/07 62 N 29/07/10 — 1	Notificati	ion ma	rché *		
								20,0	1,10				25,07,10				64 OPR * 28/02/11 11/03/11	
																	65 DOE *	
																	66 Rapport final CT	*
																	28/02/11 67 DIUO *	
				4.5.000	32	Désig	n Coo	rd SP	s *								28/02/11 — 11/05/11	
				16/09	33	Désig	n OPC	)2/12/09 )2/12/09										
				16/09	34	Désig	n Con		ech *									
	22 Choix	х со	nducteur OP *	16/09	709 —			,2,12,09										
			24/04/09						42 Dépo	ot PC	*		60 Fin	délai re	cou ti	ers *		
								14/01/10	22/01/1	10	5	1 1 Accord 2/04/10	9/07/10 • 19/07/10 I PC   *	0				
										22/	4/10 • 2:	2/04/10					69 Projet décomp	
																	02/05/11 03/05/11 03/05/11 02/05/11	mpte géneral *
																	08/05/11 — 16/05/1 77 No	otifica marché DG *
																	17/05/11 — 30/0 78	Accord DG *
																		79 Solde DGI
																	70 Commissio	0/07/11 02/08/11 n sécurité *
																	72 Lev reser	
																	73 Remise	ouvrage *
																	75 Mise er	
																	19/04/11 — 24/05 <b>74 Inaugur</b> 19/04/11 — 25/04/11	
					28 1	evée	topo *	.									19/04/11 - 25/04/11	
				09/09/0	30	09/09	de so											
				16/09	709 -0	13/1	0/09					55 Ass	urrance DO	*				
											07/05/10		/06/110					
									44 00	mand	07/05/10	= 13/05/1 rention *	uisition fonc					
								22/01,	/10 04/02	2/10		ention *						
								05	5/02/10	, isti uc		29/04/10	á Subventia	n *				
					277	France	ort for			3	0/04/10	- 06/05/10	é Subventio	••				
	ev 09 Mar 09	9 4	Vr 09 Mai 09 Jul 09 Jul 09	09/09/0			ert fond		an 10 Fev 10	Mar 10	Avr 10	Mai 10 Jul 1	Jui 10 Apri 10	Sep 10	Oct 10	Nov 10 Dec 10	Jan 11 Fev 11 Mar 11 Avr 11 Mai 11	Jul 11 Aou 11 Sep 11
22/11/2009	Tri 1 09		vr 09   Mai 09   Jui 09   Jui 09   Tri 2 09	Tri 3 09			Tri 4 09	,	Tn 1 10	0		Tri 2 10	Tri 3	10	I	Tri 4 10	Jan 11 Pev 11 Mer 11 Avr 11 Mei 11 Jul 1: Tri 1 1 1 1 Tri 2 1 1	Tri 3 11